

(様式1)

盛岡市 復興交付金事業計画 平成29年度進捗状況(契約状況)報告 総括表

平成30年3月末時点

(千円)

盛岡市 交付分	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	0	0	
25	0	0	
26	0	0	
27	0	0	
28	0	0	
29	0	0	
30	0	0	
合計		0	0

<参考>	盛岡市東日本大震災 復興交付金基金残高	盛岡市東日本大震災 復興交付金基金の利息額	盛岡市東日本大震災 復興交付金基金の取崩額
	0	0	0

<参考> 都道府県交付分 (うち、当該市町村分)	執行 年度	交付額 (国費)	契約済額 (国費相当額)
	23	0	0
24	0	0	
25	0	0	
26	0	0	
27	0	0	
28	100,603	5,232	
29	994,652	757,230	
30	0	0	
合計		1,095,255	762,462

(様式2D)

盛岡市

復興交付金事業計画 平成29年度進捗状況(契約状況)報告

省庁名 国土交通省

平成30年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
	1	2	3	4	5	6																			
1	D	-	4	-	1	-	災害公営住宅 整備事業(備 後第一)	備後第一	県	県	直接	継続	1,401,842	28 ~ 30	23										
															24										
															25										
															26										
															27										
															28						96,702		2,165	移転補償契約、着手済み	
															29						989,628	140,280	752,775	8号棟完成、9.10号棟工事着手	
															30										
															累計						1,086,330	140,280	754,940	0	
															2	◆	D	-	4	-	1	災害公営住宅 駐車場等整備 事業(備後第 一)	備後第一	県	県
24																									
25																									
26																									
27																									
28																									
29						5,024	4,918	3,022	8号棟完成、9.10号棟工事着手																
30																									
累計						5,024	4,918	3,022	0																
3	◆	D	-	4	-	2	災害公営住宅 整備事業発注 支援業務(盛 岡第一)	盛岡第一	県	県	直接	継続	13,624	28 ~ 30											
															24										
															25										
															26										
															27										
															28						2,926		2,926	H29.1契約	
															29							7,972	599		
															30										
															累計						2,926	7,972	3,525	0	
															4	◆	D	-	4	-	3	災害公営住宅 整備事業発注 支援業務(盛 岡第二)	盛岡第二	県	県
24																									
25																									
26																									
27																									
28						975		141	H29.1契約																
29								834																	
30																									
累計						975	0	975	0																
5	D	-	4	-	2	-	災害公営住宅 整備事業(盛 岡第一)	盛岡第一	県	県	直接	継続	3,167,765	29 ~ 31											
															24										
															25										
															26										
															27										
															28										
															29							390,095	0	H30年度中に契約	
															30										
															累計						0	390,095	0	0	

